2021-22

THIRD PARTY REPORT

Name of the Client: Executive Engineer, ByatarayanapuraDivision, BBMP, Bangalore.

Agency: Sri R Shivaram, Contractor, Bangalore.

Name of the Work: Improvements to Roads And Drains at Kalidasa and Bhagat Singh Layout and Surrounding Area in Ward No.05 Jakkur, BBMP, Bangalore.

Quality

M/s. CIVIL QUALITY CONSULTANTS& ENGINEERS

(Buildings Geo-Tech & Road Materials Testing Laboratory)
An ISO 9001: 2015 Certified Company
NABL Accredited as per ISO-17025: 2017 Laboratory

#133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore-560056
E-mail: civilqualityconsultants@gmail.com Ph: 080-23240644 Mob: 9886998316

Scanned by CamScanner

CIVIL QUALITY
CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited
Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Name of Work: Improvements to Roads And Drains at Kalidasa and Bhagat Singh Layout and Surrounding Area in Ward No.05 Jakkur, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Byatarayanapura Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri R Shivaram,** Contractor, Bangalore.
Total Cost	:	Rs. 98.37 Lakhs
Date of Inspection	:	01.11.2021
Status of Bill	:	1st and Final Bill
In the Presence of	:	(a) **Executive Engineer (W. No.05),** BBMP, Bangalore.
	:	(b) **Mr. Mohan G,** Engineer M/S Civil Quality Consultants and Engineers, Bangalore

Third Part Report

Sl.No	Description of the Item		Comments / observations
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides	:	Work done up to the billed quantity and Quality is satisfactory
2	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse	:	Work done up to the billed quantity and Quality is satisfactory
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or	:	Work done up to the billed quantity and Quality is satisfactory
5	Providing and fixing Precast RCC cover slabs of 100 mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size	:	Work done up to the billed quantity and Quality is satisfactory

Corporate Off.: No.133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned by CamScanner

Sl.No	Description of the Item		Comments / observations
6	Providing and fixing Precast RCC slab of 250mm thick for Culverts made of Plain/Reinforced Cement Concrete design mix M25 with	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Scanned by CamScanner